

## Canadian Natural Resources Ltd Facility Change Record

FCR/Project #: FCR STA 14	4-084	Work Requisition:	
Priority/Timeline:		Initiated Date:Aug 18/2014	
AFE# (if applicable):		PHA/ FCR Level #(1, 2, or 3) 2	
Summary of Change/Modifications include reason for change:			
De-rate separator pressure MAWP from 1000 psi to 500psi at the well site 5-18-30-11W4 to extend the life. A#2705118 Flow rates: Gas - 0.5 e3m3/day Liquid - 118 m3/day (98% water)			
Liquid level in vessel during normal operations at less than half (~2-2.5 ft up the vessel). Samples available on protrend.			
Cost/Time Estimate (Include estimated cost to complete change and estimated down time)			
350.00 for the psv			
Timing of Change (Include start and end date and if temporary change, date returned to normal)			
Start		End:	
Permanent (Y/):	Temp	orary (Y.N): Return to Normal Operations Date:	
Key Areas Affected: (check box if req'd)			
Modification/alteration to control logic incl. S/D key		Modification to electrical/control circuits	
Modification to process piping/vessel/ exchanger		Modification to rotating machinery	
Structural change to building or lifting equipment		Change to Operating Philosophy or Procedure	П
Modification to Gathering Lines		Spare Parts	П
Change to Design Conditions (i.e.: Temp., Press. Etc.)	X	Others:	П
Key Drawings or Documentation Affected: (check box if req'd)			
P&IDs and PFDs	x	Data Books	П
Line Lists		Operating procedures/Manuals	$\Box$
Plot Plans		Start-up/Shut-down procedures	H
U/G. Piping	Н	Isolation Procedures	$\vdash$
S/D Key and Logic Diagrams	$\vdash$		H
	_	Training Manuals or Procedures	H
Termination and Loop Diagrams		ERP	$\vdash$
Single Lines	Н	Safety Manual	$\vdash$
QA/QC Program	$\vdash$	Environmental or Waste Management Program	$\square$
Corrosion Control Program	Н	Others	Н
Others			
Documentation Required: (check box if req'd)			_
Updated key documentation as above	X	Piping Drawings incl. Isometrics	Ш
Material or Equipment Specifications	X	Civil/Structural Drawings	
Instrument Specification	Ш	Testing Program (hydro, radiographic, etc)	Ш
HAZOP	Ш	Welding and PWHT procedures	
Technical Checklist		Precommissioning Inspection Reports	
Change Management Signoff:			
Approval to Execute Change		Follow-up Documentation Complete	
Initiator: Bob Rayner		Initiator:	
Operations:		Operations:	
Maintenance:	1	Maintenance:	
Engineering: Tyler Olinek The Usil 12/15	114	Engineering:	
Integrity: Kufre Akpan	7 " 1	Integrity:	
Safety: Rob Black		Safety:	60
Environment:		Environment:	<b>1</b> (1)
Other:	•	Other:	60
Other:	•	Other:	<i>2</i> 0
Comments			

The PSV is have an API orifice D or greater with a set point of 500 psig. Vessel drawings are to be drawn to capture documentation of original vessel rating and derated vessel rating. Vessel derating calculations done by Streamline Inspection LTD.. New vessel Tmin to be submitted to ABSA, once approved Streamline to issue a new vessel plate. In the interim, place a sticker on the vessel indicating the new pressure rating. New vessel life is estimated to be 12 years from March 7 2013, due to piping corrosion.